

## Marchwood

---

**From:** Jane Drayton <Jane.Drayton@NFDC.gov.uk>  
**Sent:** 28 May 2012 16:54  
**To:** Councillors Group; Parish Councils on Email  
**Subject:** Traffic Management Programme 2013/14  
**Attachments:** HAT Report info June 2012.doc

Dear All

Please find attached the latest information regarding our TM programme for 2013/14

Kind regards  
Jane

Jane Drayton  
Administration Assistant  
Transportation Section/Community Services  
023 8028 5260 | Internal 4444  
[jane.drayton@nfdc.gov.uk](mailto:jane.drayton@nfdc.gov.uk)  
[www.newforest.gov.uk/transportation](http://www.newforest.gov.uk/transportation)

\*\*\*\*\*

The information in this electronic mail (email) and any appendices to it is the property of New Forest District Council.

It may contain confidential information. It is intended for the addressee only. Communications using this email system may be subject to recording and/or monitoring in accordance with relevant legislation.

Please examine the full terms of this disclaimer by clicking on the following hyper link:

[www.newforest.gov.uk/emaildisclaimer](http://www.newforest.gov.uk/emaildisclaimer)

**Traffic Management Programme – 2012/13 - Agency Programme (New Forest District Council)**

Contact : [Traffic@nfdc.gov.uk](mailto:Traffic@nfdc.gov.uk) Tel : 023 8028 5588 (please ask for Hilary Ward/Jane Drayton)

Road(s) affected and/or Scheme Title	District	Parish/Ward	Type/Description of Work/Event	Best estimate on Start Date	Best estimate on Duration
Waiting restrictions in various roads inc. Winsor Rd, Bartley; Beaulieu High Street; Brookley Rd & Highwood Rd, Brockenhurst; Calshot (linked to virtual footway proposal); B3053 (removal of parking bays) Calshot; Hampton Lane, Blackfield; land of Bridge Road, Lymington; Keyhaven Road/Lawn Road/Laundry Lane Junction, Milford	NFDC	ASHURST, BEAULIEU, BROCKENHURST, CALSHOT, COPYTHORNE, FAWLEY, MILFORD ON SEA, LYNDHURST (May include other smaller settlements which have not had recent changes to waiting restrictions).	Waiting restrictions	Spring 2012	Completion expected Winter 2012 (Proposals to be advertised Autumn 2012)
Ringwood Road near Primary School	NFDC	BRANSGORE	Measures to assist pedestrians	Summer 2012	(Implementation expected Summer 2012)

Partridge Road	NFDC	BROCKENHURST	Residents' permit parking scheme	Already started	Completion expected June 2012 (Anticipated implementation date 28 May 2012)
B3053 near Bramblebank Cottages and along Sea Front	NFDC	CALSHOT	"Virtual footway" to assist pedestrians.	Autumn 2012	Completion expected Autumn 2012 (Design start anticipated Summer 2012)
Chapel Lane/Fawley Rd Junction	NFDC	FAWLEY	Improvements to assist pedestrians and cyclists.	Winter 2012	Completion expected Spring 2013 (Design nearly complete)
Green Lane and Salisbury Road /Green Lane junction near Post Office.	NFDC	FORDINGBRIDGE	Footway along Green Lane and footway widening to assist pedestrians near Post Office.	Spring 2012	Completion expected Spring 2012

Roman Road North/Butts Ash Lane inc. Heath roundabout crossing point.	NFDC	HYTHE	On-road cycle route and improved uncontrolled crossing to assist cyclists cross Beaulieu Road near Heath roundabout crossing point.	Autumn 2012	Completion expected Summer 2012 (Design nearly complete)
High Street	NFDC	HYTHE	Amend existing "no cycling" restrictions (The Hampshire (Hythe, Traffic Management) Order 1960) in High Street Precinct	Winter 2012	Completion expected Spring 2013 (Proposals to be advertised Autumn 2012)
The Marsh and adjacent roads	NFDC	HYTHE	Investigations into 20 mph limit	Winter 2012	Completion expected Spring 2013

A337 Southampton Rd between Alexander Rd R/B & Police Station	NFDC	LYMINGTON	Cycle route (southbound)	Summer 2012	Summer 2012 (Design nearly complete)
Avenue Rd (Lower Buckland jct)	NFDC	LYMINGTON	Widen central refuge, road widening cycle route etc	Spring 2012	Summer 2012 (Construction work started April 2012)
Emsworth Rd (Avenue Rd jct)	NFDC	LYMINGTON	Cycle Route via Barfields to New St (S end)	Spring 2012	Summer 2012 (Design completed early May)
High Street	NFDC	LYMINGTON	Consider making High Street Experimental No Entry (Saturdays only) permanent.	Summer 2012	Completion expected Autumn 2012 (Objections/representations to be considered Autumn 2012)

North Street, Pennington	NFDC	LYMINGTON	On road cycle route	Spring 2012	Completion expected Summer 2012 (Design start anticipated Summer 2012)
Marsh Lane	NFDC	LYMINGTON	Extend the partially completed cycle route southwards towards Bridge Road / Gosport Street roundabout with shared pedestrian cycle route and on road section within section where the 30mph applies	Autumn 2012	Ongoing (linked to allocation of additional developers' contributions) Work may start late May/Summer
Pennington to Highfield Cycle route	NFDC	LYMINGTON	Pennington to Highfield Cycle route – Implementation of Phase 1.	Spring 2012	Completion expected Autumn 2012 subject to highway status issues being resolved on hold due to legal issue).

Pennington Cross to Lower Pennington Lane	NFDC	LYMINGTON	Upgrade footpath near roundabout to cycleway and limited cycle signing along Lower Pennington Lane.	Spring 2012	Completion expected Autumn 2012 (completion delayed until October to avoid clash with Electric & Gas works)
Cracknore Hard Lane	NFDC	MARCHWOOD	Extension of 30 mph speed limit.	Summer 2012	Completion expected Autumn 2012 (Advertise proposal Autumn 2012 unless progressed by HCC as part of another speed limit proposal in Marchwood)
Running Hill	NFDC	MINSTEAD	Measures to discourage traffic exiting Running Hill and turning right into the path of westbound traffic on the A31.	Spring 2012	Completion expected Summer 2012 (Amended proposal to be prepared for HCC/NFDC Member & Parish consideration)

Barton Seafront/Barton Court Avenue area	NFDC	NEW MILTON	Cycle Route	Works in Station Road already started	Completion expected Summer 2012 (Works nearly complete)
Gore Road (part) /Milton Mead (part)	NFDC	NEW MILTON	Cycle route (extension of scheme implemented by HCC).	Summer 2012	Completion expected Winter 2012 (design underway. Streetlights relocated)
Highlands Road	NFDC	NEW MILTON	Accessibility Improvements to assist pedestrians and measures to assist cyclists	Summer 2012	Completion expected Autumn 2012 (Design complete)
Ashley Common Road (northern end)/Brockhills Lane (western end)	NFDC	NEW MILTON	On Road Cycle Routes and traffic calming (speed tables) in part of Ashley Common Road – Design and phased implementation.	Summer 2012	Completion expected Autumn 2012 (Members to consider objections to advertised proposals)



Sea Road	NFDC	NEW MILTON	Consider making experimental loading bay permanent.	Summer 2012	Completion expected Autumn 2012
Station Rd/Osborne Rd/Whitefield Rd	NFDC	NEW MILTON	Osborne Rd give way lines to be brought further out to improve visibility & possibly slightly reduce traffic speeds	Summer 2012	Summer 2012 (Anticipated implementation July 2012)
Christchurch Rd near Willow Drive	NFDC	RINGWOOD	Environmental enhancements		Ongoing (Residents meeting held 26 April 2012 to discuss results of parking survey and outline options. Officers to prepare options for consideration inc. alternative route for proposed cycle path)

Hightown Road	NFDC	RINGWOOD	Cycle Route – Detailed design and phased implementation	Summer 2012 subject to design principles being agreed with Members	Ongoing (linked to allocation of additional developers' contributions) (Alternative proposal will be developed for Member consideration Summer 2012)
Main Road/Scats Lane Junction	NFDC	SANDLEHEATH	Measures to reduce the speed of traffic turning into Scats Lane.	Summer 2012	Completion expected Winter 2012 (Design nearly completed)

Michigan Way	NFDC	TOTTON	Upgrade pinch point near supermarket to incorporate speed table	Summer 2012	Summer 2012 (Works ordered in 2011/12, awaiting start date from contractor)
Ringwood Road between Calmore Drive and eastern access to Forest Edge School	NFDC	TOTTON	Environmental improvement scheme and cycle route	Summer 2012 (some works completed)	Ongoing (linked to allocation of additional developers' contributions) (some related work implemented & one of the bus shelters to be relocated Summer 2012)
Salisbury Road Service Road (west side) north of Water Lane junction	NFDC	TOTTON	Consider making Experimental Prohibition of Driving Order (Wednesdays) permanent.	Winter 2012	Completion expected Spring 2013

Calmore Drive/Goodwood Gardens	NFDC	TOTTON	Review changed junction priority scheme.	Summer 2012	Completion expected Autumn 2012 (Review revised trial arrangements in consultation with Police and local Members, Town Council & HCC officers later in 2012/13 once speed data & independent safety report available)
Various roads	NFDC	Minor non-programme works		Ongoing	Ongoing
<b>Reserve Programme</b>					
Hampton Lane (Long Copse to Newlands Close)		BLACKFIELD	Traffic Calming	Reserve scheme	
Ringwood Road near Primary School	NFDC	BRANSGORE	Further measures to assist pedestrians and possible traffic calming to reduce speeds.	Reserve scheme	

Various roads	NFDC	BROCKENHURST -	Revisions to direction signing (To Beaulieu & from A337 south, sign Village Centre via Sway Road)	Reserve scheme	
B3053 (Northern Section adjacent to public car park)	NFDC	CALSHOT	Replacement of all or part of proposed virtual footway with kerbed footway.	Reserve scheme	
Wainsford Road	NFDC	EVERTON / PENNINGTON	Speed reduction measures to improve conditions for cyclists and residents.	Reserve scheme	
Wainsford Road	NFDC	EVERTON / PENNINGTON	Experimental width restriction	Reserve scheme	Autumn 2012 (Authority to implement experimental width restriction consultation obtained from Members, HCC etc.)
Church Lane/Marsh Lane Junction	NFDC	Fawley	: Change priorities so Marsh Lane is the give way leg	Reserve scheme	(Design started)

Church Lane (western end)/Fawley Road Junction	NFDC	Fawley	Modify junction inc. close one leg	Reserve scheme	(No work anticipated 2012/13)
Ashley Lane	NFDC	HORDLE	Phase 2 - Bus lay-by and bus shelter	Reserve scheme	(Concept needs to be agreed with HCC & Parish)
Various roads	NFDC	HORDLE/NEW MILTON	Strategic cycle route between Hordle and New Milton	Reserve scheme	
Ashley Lane/Hare Lane Junction	NFDC	HORDLE	Modify junction including a Prohibition of Driving Traffic Regulations Order	Reserve scheme	(May be progressed in 2013/14)
Land to rear of Park Close	NFDC	HYTHE	Cycle route	Reserve scheme	(Design start anticipated June 2012)
Various Roads including roads referred to in agenda for Informal Members' meeting Nov 2011	NFDC	HYTHE	Waiting Restrictions	Reserve scheme	
High Street/ St Thomas' Street	NFDC	LYMINGTON	Investigate Lorry Restriction	Reserve scheme	

Pennington to Highfield	NFDC	LYMINGTON	Cycle route – Phase 2 (Design)	Reserve scheme	
Hythe Rd	NFDC	MARCHWOOD	Low cost measures to address pedestrian safety issues and assist cyclists	Reserve scheme	
Village Centre	NFDC	MARCHWOOD	Cycle Routes	Reserve scheme	(Progress individual elements when land/rights of way issues dealt with by Parish & HCC Rights of Way)
A338 Salisbury Road to Town Centre including Gravel Lane	NFDC	RINGWOOD	cycle route via	Reserve scheme	
Castleman Way and open space area between Castleman Way & Hightown Road	NFDC	RINGWOOD	Cycle Route	Reserve scheme	(Land dedication being progressed)
Calmore Road	NFDC	TOTTON	Cycle Crossing Enhancements including speed tables	Reserve scheme	(Will be progressed when developer funding allocated)